Mileage from Detroit	Stations, Sidings, Kind of Structure	Name and No. of Structure: Name	Bridge No.	No of Spans	Length of Spans and Dimensions of Culverts (feet)	Total Length of Structure (ft.)	Height of Rail above low water (ft.)	Depth of Water. (ft.)	When Built	Condition.	Remarks
16.36	I. P.	Culvert			6	48	12½				
16.76	"	"			6	42	14				
16.87	"	"			1' 4"	36	9½				
17.10	"	"			3	24	8				
18.40	**Birmingham**										
18.80	I. P.	Culvert			1' 6"	60	17				
18.97	Brick Arch.	"	155		10x12	100	30	1			Stone found'n.
19.68	Iron Stgrs.	Bridge	156	1	12	16' 10"	13		1894	Good	On Masonry.
20.02	Wood	Culvert			2x2	24	6				
20.50	Iron Pipe.	"			3	36	16½				
21.42	Stone Arch	"			6x7	60	23				
22.11	Iron Pipe	"			3	54	22				
22.41	"	"			3	36	17				
22.61	"	"			1' 6"	36	12				
23.02	"	"			3	24	4				
23.25	Open Wood	"			3x5	16	3				
24.08	Stone	"			1x1½	48	15				
25.44	Iron Pipe	"			3	36	21				
25.67	"	"			3	48	16				
25.90	**Pontiac.**										
26.02	Steel "I" Beam	Bridge		3	24	81'2"	13		1903	Good	Orchard Lake Ave.
26.14	" "	"		1	24						Pike St.
				2	20	68	14½		1903	Good	
26.22	Deck Girder	Bridge	159	4	18				1892	Good	22 Over all
					35' 6"						40 " "
					15	130½	16	5			20 " "
					37' 10"						45 " "
26.25	I. P.	Culvert			8 in.	60	8				
26.37	"	"			1' 4"	60	10				
26.50	**P.O. & N. Jct.**										
26 62	Brick Arch	Culvert			8x10	25	14				Stone Fdn.
26.95	I. P.	"			1	24	4½				
27.28	Stone	"			8x7½	24	14				
27.68	I. P.	"			3	30	8				
	Wood	"			3x3	50	8				Asylum Siding
28.16	Stone	"			3x4	42	12				
28.38	I. P	"			3	24	7				
28.78	Crock	"			1' 2"	50	21				Stone faced.
29.56	Wood	"			2x2	24	9				
30.00	Stone	"			1½x2	50	19				
30.86	"	"			3x3	40	19				
31.04	"	"			3x3	60	12½				
31.20	**Drayton Plains.**										
31.42	Pile Trestle	Bridge	160	3	13	40½	18½	2	1900	Good	
31.55	Crock	Culvert			1' 6"	36	13½				
	Van Zants. Spooners.										
32.56	Iron Stgrs.	Bridge	161	1	12' 6"	16' 10"	12	Road	1894	Fair	On Masonry.
32.84	" "	"	162	1	12	0" 16	12½	Road	1894	Fair	" "
33.40	**Waterford.**										
34.47	Stone	Culvert			8x7	64	23				" "
35.17	Wood Strgs	Bridge	163	1	11	16½	11½	Road	1896	Good	
35.30	**Clarkston.**										
36.82	I. P.	Culvert			2	36	6½				

Mileage from Detroit	Stations, Sidings, Kind of Structure	Name and No. of Structure: Name	Bridge No.	No of Spans	Length of Spans and Dimensions of Culverts (feet)	Total Length of Structure (ft.)	Height of Rail above low water (ft.)	Depth of Water. (ft.)	When Built	Condition.	Remarks
37.52	I. P.	Culvert			3	36	9				
38.10	"	"			2	36	8				
40.39	Crock	"			2' 4"	68	25				2 Lines.
40.56	I. P.	"			2	60	21				Lake outlet.
40.78	"	"			1' 2"	48	12				
40.94	Crock	"			1' 6"	54	17				
41.03	"	"			1' 2"	38	10				
41.21	I. P.	"			2	60	18				
41.45	Brick Arch.	"			6x6	90	24				Stone found'n.
41.50	**Davisburg.**										
41.66	Crock	Culvert			1' 6"	50	16				
41.90	I. P	"			2	36	8				
41.90	Crock	"			1	40	9				
42.16	I. P.	"			3	60	21				
42.45	"	"			2	24	6				
42.80	"	"			3	72	26				2-18" I. P.
43.22	Stone	"			1x1	24	9				
43.27	Stone & Brick Arch	"			5x6	30	11				
43.60	I. P.	"			1	48	15				
43.71	"	"			2	36	10				
43.93	Crock	"			1' 6"	36	12				2-18" Crocks.
44.16	I. P.	"			3	24	8				
44 30	"	"			2	36	9				
44.63	"	"			2	48	16				
45.39	Deck Girder	Bridge	164	1	20	24	12½	3	1892	Good	On Piles. "Swamp."
45.85	I. P.	Culvert			2	36	12				
46.55	Wood	"			2x3	48	16				
	Timber Trestle	Bridge		ST 2	14	30	9	2	1896	Good	Stiff's Mill
	" "	"		ST 14	1	16	216	15	2	1896	Good	Track Holly.
46.60	**Holly.**										
46.98	I. P.	Culvert			1' 6"	48	12½				
47.26	Stone	"	165	3	10' 4"	41½	13		1888	Fair	Rails on Mas'ry
47 65	I. P.	"			1' 6"	24	8				
48.10	Crock	"			1' 2"	24	6				
48.45	Pile Trestle	Bridge	166	3	17	56	8½	4	1903	Good	
49.30	Wood "	"	167	5	16' 8"	110	18½	Road	1892	Fair	Overhead.
				1	22						
49.54	Wood	Culvert			2x2	50	15				
49.89	I. P.	"			2	48	15½				
50.33	Crock	"			1' 3"	48	15				
	Wood	"			2x2	32	7				
	Pile Trestle	Bridge.		ST 3	13	41	3½	13	1890	Fair	
	" "	"		ST 2	13	26½	11	2	1890	Fair	Mill Track at Fenton.
	" "	"		ST 1	18	21	4½	5	1890	Fair	
	" "	"		ST 16	14	219½	14	1	1896	Good	
50.80	**Fenton.**										
51.10	Deck Girder	Bridge	168	3	13' 6"				1893	Fair	1ea 20-24 & 40
					33' 4"	87½	22½	1½			Clear spans.
					17						
51.85	Cattle Guard &	Culvert			6x9½	4					
51.92	I. P.	"			3	48	11½				
52.69	"	"			3	48	12				
53.16	"	"			3	48	16				
53.55	Crock	"			1' 4"	60	18				2-16" Crocks.
54.67	Stone.	"			8' 6"	36	12	13			Rail on Mas'ry
55 09	Cattle Guard &	"			7	9½	2½				
55.29	Crock.	"			2' 2"	133	13				
55 40	**Linden.**										